



# MUNICIPALITY OF BROCKTON MONTHLY REPORT May 2025

Prepared by: Veolia Water

#### **INTRODUCTION**

The following report summarizes operational data, maintenance activities and compliance issues identified during the month of **May 2025**.

#### **WASTEWATER SYSTEM**

#### **Influent Flows:**

The influent flows are determined by the raw flow meter in the wet well. For the month of **May** the total influent flow was **99,261** cubic meters, with an average daily flow of **3,202** cubic meters.

The Walkerton WWTP received **0** m³ of leachate from the Walkerton-Hanover Landfill for the month of May.

#### Treated Flows:

The treated flows were **94,488** cubic meters, with an average daily flow of **3,048** cubic meters.

#### Required Analysis as per ECA

Walkerton Wastewater Annual/Monthly Report figures are available in the Hach WIMS database.

## Repairs and Maintenance Details:

Date	Description		
May 1	Transferred sludge from digester to holding tank		
May 5	Unclogged raw sludge pump #1		
May 6	Unclogged RAS pump #1		
May 8	Hach technician serviced DO probe		
May 9	Unclogged raw sewage pump #2		
May 11	Unclogged raw sludge pump #1		
May 13	Unclogged grit pipe		
May 14	Filled aeration #2 & brought online		
	Unclogged grit pipe		
	Pumped down the wet well		
May 15	Test ran generator		
	Hays wired up aeration #2 floating aerators		
	Unclogged raw sewage pumps #1&3		
May 16	Unclogged raw sludge pump #1		
May 10	Unclogged grit pipe		
May 20	Flushed supernatant line		
	Flushed supernatant line		
  May 21	Unclogged raw sewage pump #1		
Way 21	Unclogged raw sludge pump #2		
	Raked wet well bar screen		
	Transferred sludge from digester to holding tank		
	Pumped down the wet well		
May 22	Unclogged raw sewage pump #1		
	Greased effluent pump, aerators 3&4, primary clarifiers, secondary clarifiers, & primary air valves		
May 23	Pumped Molyfilm into the boiler & fixed tubing connection		
	Unclogged raw sludge pump #1		
	Cleaned supernatant line plastic piping		
	Flushed supernatant line		
	Re-Installed and test ran ferric pump #1		
May 26	Unclogged raw sewage pump #1		
Wiay 20	Unclogged RAS pump #1		

May 27	Unclogged raw sludge Pump #1		
	Tightened final clarifier west siphon tube flange due to leakage		
May 28	New Blower commissioning and test run		
May 29	Test ran generator		
	Unclogged raw sludge pump #1		
May 30	Unclogged raw sludge pump #1		
	Performed maintenance on UV bank #2, brought online and in lead		
	Unclogged RAS pumps #1&3		

#### Regulatory

Walkerton Wastewater Annual/Monthly Report figures are available in the Hach WIMS database.

#### <u>Collection System Maintenance/Services:</u>

May 16 - Sewer blockage at 4 Elgin St

May 21/30 - 4 Elgin St blockage repair - Schmidts onsite

May 22 - Completed monthly generator test run at Fischer Dairy SPS.

#### **WATER SYSTEMS**

#### DWQMS:

There are no items to report for this month.

### **Operational Parameters:**

All Results have been entered into the Hach WIMS database, and are available upon request.

#### **Consumer Requests and Actions Completed:**

All requests have been faxed to the Municipal Office

## Lake Rosalind:

# Regulatory

No regulatory issues to report.

## Maintenance/Services Performed.

Date	Description		
May 7	Monthly Generator Test Run		
	Calibrated Turbidity Analyzer		
	Cleaned Chlorine Injector Point		
	Changed cap and electrolyte on chlorine probe at all booster stations		
	Hach Technician calibrated handheld analyzers (colorimeter & turbidimeter)		
May 14	Replaced Magmeter for Well #3		
May 27	AMS onsite to complete annual Flow Meter calibrations		
May 28	Installed new chlorine pump		

## **Chepstow:**

## Regulatory

No regulatory issues to report.

## Maintenance/Services Performed

Date	Description			
May 7	Hach Technician calibrated handheld analyzers (colorimeter & turbidimeter)			
May 13	Cleaned Chlorine Analyzer			
	Monthly Generator Test Run			
	Calibrated Turbidity Analyzer			
	Cleaned Chlorine Injection Point			
	Completed UV Reference Sensor Check			
	Changed cap and electrolyte on chlorine probe at all booster stations			
May 21	Completed seasonal distribution flushing			
May 27	AMS onsite to complete annual Flow Meter calibrations			

## **Walkerton Water**

## Regulatory

No regulatory issues to report.

# Maintenance/Services Performed

Date	Description		
Marif	Pumphouse - Calibrated Turbidity Analyzer		
	Pumphouse - Completed UV Reference Sensor Check		
May 5	Pumphouse - Monthly Generator Test Run		
	Pumphouse - Changed cap and electrolyte on chlorine probe		
	Walker West Booster Station - Monthly Generator Test Run		
	South Tower - Monthly Generator Test Run		
May 6	North Tower - Monthly Generator Test Run		
	Changed cap and electrolyte on chlorine probe at all booster stations		
	Completed 1st Sampling for new Apartment on Eastridge		
	Hach Technician calibrated handheld analyzers (colorimeter & turbidimeter)		
May 7	Hach Technician performed maintenance on Online NTU Analyzers		
	Completed 2nd Sampling for new Apartment on Eastridge		
May 12	New 6" service tie-in for Apartments on Eastridge		
May 27	AMS onsite to complete annual Flow Meter calibrations		
May 31	Pump failure - Received no inlet flow alarm. Pumps stopped working without tripping VFD's. Turned all three raw sewage pumps into the off position then back into auto. Pumps started working normal.		

# **Current Licences and Permits Expires**

Walkerton Drinking Water System				
Licence/Permit	Number	Expiry	Limit	
Permit to Take Water Well #1	P-300-8305755137	December 10, 2034	7,139,520 L/d	
Municipal Drinking Water Licence	081-103 #3	July 21, 2026	7,139 m3/day	
Drinking Water Works Permit	081-203 #3	July 21, 2026		

Chepstow Drinking Water System				
Licence/Permit	Number	Expiry	Limit	
Permit to Take Water Well #1	1248-CDESUX	April 27, 2032	216000 L/d	
Municipal Drinking Water Licence	081-101 #3	July 21, 2026	228 m3/day	
Drinking Water Works Permit	081-201 #3	July 21, 2026		

Lake Rosalind Drinking Water System				
Licence/Permit	Number	Expiry	Limit	
Permit to Take Water Well #1, Well#3	P-300-1273535550	July 31, 2034	30,240 L/d (Well #1) 110,592 L/d (Well #3)	
Municipal Drinking Water Licence	081-102 #3	July 21, 2026	115m3/day	
Drinking Water Works Permit	081-202 #3	July 21, 2026		

Walkerton WWTP ECA			
Licence/Permit	Number	Issued	Rated Capacity
Amended Environmental Compliance Approval	8051-BZKQCA	April 30, 2021	7,560 m3/day